General Permit No WV0116815

WEST VIRGINIA DEPARTMENT OF ENVIRONMENTAL PROTECTION WV OIL AND GAS CONSTRUCTION STORMWATER PERMIT

FACILITY NAME:	Mountain Valley Pipeline P	roject	REG.#	EXPIRE DATE:	
PERMITTEE	MOUNTAIN VALLEY PIF	PELINE, LLC	WVR310667	12/1/2020	
ADDRESS/PHONE:	Attn: MATTHEW HOOVE	R			
	625 LIBERTY AVE, ST 17	'00			
	PITTSBURG, PA 15222				
	(724)873-3645				
LOCATION:	Spread F MP 171 approx.		Entry Date/Time:	8-13-2019 @ 13:45	
COUNTY:	Summers		Exit Date/Time:	8-13-2019 @ 15:00	
Site Representative	Percy Jones, EI Spread F, M	IVP 601 513-	PHOTOS ⊠		
/Phone	R.J. Ballew, Envir. w/ Trini	ty Energy 817			
	Damon Bowers, Chief Inspe	ector, Spread l			
CO-PERMITTEE:			ADDRESS:		
SITE OPERATOR:	Trinity Energy Services ADDRI			200 Highland Cr. Argyle TX 76226	
PERMITTED ACREAGE	4311 WEATHER: Su		Sunny	LAST INSPECTION:	N/A
RECEIVING STREAM(S) UNT/Greenbrier Rv/New Rv/Kanawha Rv			<u>-</u>	NOV: 0	
Regular Mail ☑ Certified Mail □ Tracking #					
OVERALL FACILITY RATING: Satisfactory COMPLIANCE OUTCOME No Violation					

PERMIT / SITE EVALUATION

S-Satisfactory U-Unsatisfactory	N/A	-Not Applicable N/O-Not Observed	N	/D Not	Determined M-Marginal Y-Yes N	N-No
1. PERIMETER CONTROLS	S	9. HOUSEKEEPING/SOLID WASTE		S	17. CONCRETE WASHOUT	N/A
2. DIVERSIONS/DITCH CHECKS	N/A	10. RECORDS, REPORTS & PLANS ON SITE		N/O	18. PUBLIC NOTICE SIGN	N/O
3. SEDIMENT TRAPS/BASINS	N/A	11. STABLE CONSTRUCTION ENTRANCE		S	19. SEDIMENT LADEN WATER LEAVING SITE	N/O
4. OUTLET MARKERS	N/A	12. MUD ON ROADWAY/DUST		S	20. CONDITIONS NOT ALLOWABLE	S
5. WASTE/BORROW SITES	N/A	13. APPROPRIATE BMP'S IMPLEMENTED		S	21. SWPPP/ GPP/PERMIT COMPLIANCE	S
6. OPERATIONS & MAINTENANCE	S	14. FILL SLOPE PROTECTION		S	22. ORDER COMPLIANCE	N/A
7. WATER BARS	S	15. DEVICES INSTALLED IN TIMELY MANNER		S	23. OTHER:	N/A
8. STABILIZATION PRACTICES	S	16 DROP INLET PROTECTION		N/A	24. OTHER:	N/A

COMMENTS DEFICIENCIES AND RECOMMENDATIONS

COMMENTS:

A partial inspection was conducted to investigate complaints filed by the WV Rivers Coalition numbers "Summers County 1 through Summers County 5". Overall the inspected portion of the project was in satisfactory condition. Pipe has been installed, the area was at final grade and stabilization measures have been initiated via seed and mulch, hydroseeding and matting in critical areas. Hand seeding/mulching were ongoing during the inspection on a steep slope adjacent to the greenbrier river/ Rt. 12 crossing. This inspection was conducted subsequent to a 1 inch rain event that ended approximately one hour prior to arrival.

SITE EVALUATION/RECOMMENDATIONS:

- 1. (1.) Perimeter controls were in place as needed. Some small, upland, sheet flow drainage areas that had received hydroseeding did not have perimeter controls in place and showed no evidence of sediment laden water leaving the site.
- 2. (6. 7. 13.) Sumps of waterbars between St. 9050 and St. 9037 appeared to have performed properly, they all had discharged into vegetation buffers with little to no deposits present in the discharge path. Enhancements for one sump and minor maintenance were recommended during discussions with permittee representatives.

INSPECTOR:	John Hendley	Jhn Hardley	Telephone:	(304)389-7650
				Modified: 10/13/2017 JHH

3. (14.) One set of rills had developed leading to a sump at St. 9045. It was recommended to

pressure on the final control until vegetation is established.

establish an interceptor diversion with a series of additional catchment (checks/sumps) to reduce



Area of ROW inspected is between blue markers.



ROW crossing West Clayton Road. Matting, seed and mulch applied at final grade.



ROW crossing West Clayton Road. Matting, seed and mulch applied at final grade.



Hand seeding/mulching were ongoing during the inspection on a steep slope adjacent to the greenbrier river/ Rt. 12 crossing. Bales pictured were stockpiled for this purpose.





Sumps of waterbars between St. 9050 and St. 9037 appeared to have performed properly. They all had discharged into vegetation buffers with little to no deposits present in the discharge path.





Sumps of waterbars between St. 9050 and St. 9037 appeared to have performed properly. They all had discharged into vegetation buffers with little to no deposits present in the discharge path.



One set of rills had developed leading to a sump at St. 9045. It was recommended to establish an interceptor diversion with a series of additional catchment (checks/sumps) to reduce pressure on the final control until vegetation is established.



Pipe has been installed, the area was at final grade and stabilization measures have been initiated.





Some small, upland, sheet flow drainage areas that had received hydroseeding did not have perimeter controls in place and showed no evidence of sediment laden water leaving the site.